

APPENDIX A · DESIGN REVIEW LOG				ITEMS	PROJECT	REVIEWED BY
				51	KC-RES-05	K. Chow
				PERIOD 28 Sep – 2 Oct 2026		
51 rows						
ITEM	DISC.	ISSUE	CODE BASIS	RESOLUTION	STATUS	
C-01	HVAC	No heating: the only outdoor unit was cooling-only	BCBC 9.33.3.1 (22 °C)	Heat-pump outdoor unit with FTX heads; toe-kick heater in the bath	CLOSED · PLACEHOLDER FAMILY	
C-02	FP	Sprinkler SP-07 hidden above the new hall ceiling	NFPA 13D coverage	Sidewall head lowered to 115 mm below the ceiling	CLOSED	
C-03	CASE STUDY	FP	Fire main tees straight off domestic water with no components	NFPA 13D · CSA B64.10	Control valve, backflow, gauge, flow switch, drain & test	CLOSED · PLACEHOLDER FAMILY
C-04	ARCH	Deck guards 914 mm and open over a 2.1 m drop	BCBC 9.8.8.3	1070 mm guard, balusters 92 mm clear	CLOSED	
C-05	ARCH	Exterior stair 610 mm wide, 203 mm run, open risers	BCBC 9.8	12 × 178 / 11 × 255, 934 mm clear, closed risers	CLOSED	
C-06	ELEC	Bathroom switches inside the shower footprint	Switch clear of shower reach, 500 mm design (confirm rule in adopted CEC)	Light switches on the hall side; fan timer 0.91 m from the shower	CLOSED	
M-01	PL	About 15 drains at 1 % and 4 at 0 %	BCPC 2.4.8.1	All drains ≤ 3" at 2 %; condensate also at 2 %	CLOSED	
M-02	PL	Shower had no supply; a tempering valve fed nothing	CSA B125.3 · 49 °C	Pressure-balancing shower valve at 1.15 m	CLOSED · PLACEHOLDER FAMILY	
M-03	HVAC	No range hood; HRV exhaust pickup over the range	BCBC 9.32 (~50 L/s)	150 cfm ducted hood; pickup moved 1.62 m away	CLOSED · PLACEHOLDER FAMILY	
M-04	HVAC	No dryer exhaust	BCBC 9.32	100 mm rigid duct, connected to the dryer, to a wall hood	CLOSED	
M-05	HVAC	Bathroom exhaust only 40 cfm	BCBC 9.32 (25 L/s)	55 cfm through the HRV boost timer	CLOSED	
M-06	FA	No smoke alarm outside Bedroom 3	BCBC 9.10.19	SD6 on the vaulted ceiling, 0.82 m from the peak	CLOSED	
M-07	FA	SD1 0.78 m from the AC-01 discharge	CAN/ULC-S553	Moved to 1.70 m from AC-01	CLOSED	
M-08	FA	Smoke alarms reported as not circuited	CEC Section 32	Already on lighting circuits, none on GFCI	CLOSED	
M-09	CASE STUDY	HVAC	No F280 calculation; living-room head undersized	CSA F280	FTX15 × 3 + FTX35 heat-pump heads (coursework deviation)	CLOSED · PLACEHOLDER FAMILY
M-10	CASE STUDY	HVAC	R32 charge against the smallest room	CSA B52 / IEC 60335-2-40	2.5 kg charge ≤ 2.80 kg allowed	CLOSED
M-11	PL	Water heater missing T&P valve, expansion tank, straps	BCPC	T&P valve, ¾" copper discharge, 2 gal tank; straps noted	CLOSED	
M-12	CASE STUDY	PL	PVC pipe running through the water heater tank; no floor drain	BCPC traps	Floor drain with P-trap (95 mm seal); stack extended	CLOSED
M-13	ARCH	East deck stair missing	BCBC 9.8	5 × 173 / 4 × 280, 1.30 m wide, guards both sides	CLOSED	
V-01	ARCH	Basement door 1930 mm high	BCBC Table 9.5.5.1	813 × 1981 door, 187 mm left for the header	CLOSED	

ITEM	DISC.	ISSUE	CODE BASIS	RESOLUTION	STATUS
V-02	PL	Water service only 0.26 m below grade	Burnaby bylaw 762 mm	Entry lowered to -1.50 m, about 1.0 m cover	CLOSED
V-03	PL	No cleanout and no sewer connection	BCPC	Cleanout inside on the stack; 4" sewer at 1 %	CLOSED
V-04	ARCH	Bedroom egress relies on the sprinkler waiver	BCBC 9.9.10.1	Dependency documented on the windows	DOCUMENTED
V-05	PL	Condensate lines 16 mm	Daikin (VP20 / ¾")	All four lines upsized to ¾"	CLOSED
P-01	HVAC	AC-01 cuts into the bedroom ceiling	Daikin ≥ 50 mm top	Lowered 130 mm; line sets kept clear of a vent	CLOSED
P-02	HVAC	AC-02 cuts into the ceiling	Daikin ≥ 50 mm top	Lowered 130 mm	CLOSED
P-03	HVAC	AC-03 cuts into the ceiling	Daikin ≥ 50 mm top	Lowered 130 mm	CLOSED
P-04	HVAC	Outdoor unit embedded in the wall, under the deck	Daikin clearances	Pulled out 100 mm onto a 100 mm pad	CLOSED
P-05	ELEC	Panel P1 runs into the floor joists	CEC 2-308 working space	Moved to the west basement wall, 1 m clear	CLOSED
P-06	HVAC	HRV intake labelled return air, exhaust as supply	System classification	New Outdoor Air and Exhaust Discharge system types	CLOSED
P-07	HVAC	Six 5 cfm token exhaust grilles	CSA F326 room rates	Removed; exhaust moved to bath, kitchen, laundry	CLOSED
P-08	HVAC	Supply air into the laundry	CSA F326	Removed; master bedroom raised to 22 cfm	CLOSED
P-09 CASE STUDY	HVAC	HRV exhaust under the deck, near the outdoor unit	HRV manual	HRV rotated and moved; grilles on the west wall 2.47 m apart	CLOSED
P-10	HVAC	No HRV condensate drain	BCPC air gap ≥ 25 mm	Condensate pump to the receptor, 26 mm air gap	CLOSED
P-11	PL	Washer piped rigidly from its base	BCPC traps and air break	Washer box, 2" standpipe and trap	CLOSED
P-12	PL	No main shut-off, check or isolation valves	BCPC (PRV > 550 kPa)	Shut-off, check and isolation valves added	CLOSED · PLACEHOLDER FAMILY
P-13	PL	Dishwasher 3.4 m from the sink	BCPC trap and vent	Kept: coursework location; drain checked compliant	KEPT BY DESIGN
P-14	FP	Sprinkler flows 32-43 gpm per head	NFPA 13D (listed head data)	Kept: coursework placeholder flows	KEPT BY DESIGN
P-15	FP	Fire pipe type was the generic "Standard"	NFPA 13D (copper K)	Own Copper Type K fire-protection type	CLOSED
P-16	FP	Fire pipes above ceilings may freeze	NFPA 13D	Warm-side installation notes	DOCUMENTED
P-17	FP	Light L1 50 mm from sprinkler SP-01	13D obstruction (24")	Light moved 0.6 m; 0.65 m clear	CLOSED
P-18	ELEC	Lights floating in vaulted rooms	Model accuracy	Pendant types with stem lengths	CLOSED
P-19	ELEC	Receptacle R25 60 mm from the wall end	100 mm from jamb or end	Moved with switch S9; 115 mm	CLOSED
P-20	ELEC	Switches hidden in the laundry alcove	Latch-side placement	Moved to the alcove wall; hinge side flagged	CLOSED
P-21 CASE STUDY	ELEC	100 A service with little margin	CEC 8-200	200 A service; 62 % with a future EV	CLOSED
P-22	ELEC	No AFCI, weather-resistant or battery-backup specs	CEC 26-658 · BCBC 9.10.19	Specs on every circuit and device type	CLOSED
P-23	BIM	Confusing level names; elements without a level	BIM standard	Levels renamed; 117 schedule levels set	CLOSED

ITEM	DISC.	ISSUE	CODE BASIS	RESOLUTION	STATUS
P-24	BIM	Metric family names in an imperial project	BIM standard	Renamed to imperial	CLOSED
P-25	BIM	Window type names didn't match sizes	BIM standard	Renamed to real sizes	CLOSED
P-26	BIM	Architecture and MEP in one file, no links	BIM practice	Kept: coursework single file; split plan written	KEPT BY DESIGN
R-01	FA	SD1 about 0.64 m from supply diffuser AT-06	CAN/ULC-S553 (~0.9 m)	Found on re-check; move to about (-3.3, 3.4)	OPEN

WHITE - FIRM COPY